

THE PARISH CHURCH OF ST JOHN-AT-HAMPSTEAD

REGISTERS AND RECORDS



The original material is in the London Metropolitan Archives which is administered by the The City of London Corporation.

The Registers and other Records remain the property of the Vicar, Churchwardens, Trustees and Parochial Church Council of the Parish Church of St John-at-Hampstead. (Hampstead Parish Church)

The Registers of Baptisms, Marriages and Burials are from 1560 to 1842. Civil Registration began in England in 1837. The Trustees Minute Books are from 1744 to 1934.

The images in this file, which were created from microfilmed copies, are the best quality available. They are only for your personal use and may not be used or reproduced for any commercial purpose without prior permission.

We hope that you are able to find what you are looking for



At a meeting of the Trustees for building a new Church
15. April 1743 at Mr Cranfilds at the Flask

PRESENT

Mr Vincent Mr Butler (Chair)
Mr Warren Mr Macl
Mr Gardner Mr Wm Snoxell
Mr Vincent in the Chair

The Orders of last meeting were Read approved of & confirmed

Orders

That Abraham Armstrong do wait on the several subscribers that are not provided with pews or seats in the Chapel to know what pews or number of seats they are willing to take at 10/- a Year for each person to commence at Lady day last. And report their Answer at the next meeting

That Mr Warren have leave to erect a pew in the Chapel on the north side of the communion Table for the use of himself & family

Adjourn'd to Wednesday next to meet at 10 o'clock to settle the Pew Room at the Chapel

John Vincent
Robt Macl
Edw Snoxell
Geo Butler
Langhorn Warren
Chas Gardner
William Snoxell

At a meeting of the Trustees for building a new Church
at the Vestry Room 17. Apr 1743

PRESENT

Mr Vincent Mr Howard
Mr Warren Mr Edw Snoxell
Mr Macl Mr Wm Snoxell
Mr Gardner Mr Butler & Warden

The Orders of last meeting were Read approved of and confirmed

Proceeded to settle of Pew room at 10 o'clock
& refer'd it further consideration of it to 10 o'clock next meeting

Adjourn'd to Friday next at 4 o'clock
to meet at Mr Cranfilds at the lower
Flask

And to meet at the same place on Saturday
next at four o'clock

John Vincent
Langhorn Warren
Geo Butler
Edw Snoxell
Chas Gardner
Robt Macl
William Snoxell
Gerard Howard

A meeting of the Trustees for building a new Church of 17. April 1743 at Mr Cranfields at the lower flask

Present

- Mr Vincent
- Mr Edw. Innoxell
- Mr Warren
- Mr Padmore
- Mr Macl
- Mr Butler (the Warden)

Mr Vincent in the Chair

The Minutes of the 13th and 17th Instant were all read approved of & confirmed

Proceeded further in selling the Pew room at the Chapel

Order

That if Vestments & other Furniture belonging to the old Church be entered in this Book which are as follows

- 1 Pulpit (both Cushion, two Surplices (the one new & the other old)
- 1 Ser of Communion & 1 Hamack table Cloth
- 1 Napkin, two pewter flaggons, a pewter Plate, a silver Salver, a silver Cup, a silver Salver
- 1 pewter Basin for the font & 2 old linen Bagg

And also if Vestments & other Furniture belonging to the Chapel of property of Mr Michal as follows

- One silver Cup, one Hamack table Cloth
- 1 Napkin, 1 Pulpit Cloth, 1 Cushion (all silver)
- One Surplice & two pewter Fishes

Agreed to tomorrow at 4 o'clock to meet at this place

John Vincent
Langhorn Warren
Edw. Innoxell
John Padmore
Robt Macl
Edw. Butler

A meeting of the Trustees for building a new Church of 20. Apr 1743 at Mr Cranfields at the lower flask

Present

- Mr Vincent
- Mr Warren
- Mr Stanwick
- Mr Howard
- Mr Gardner
- Mr Turner
- Mr Padmore
- Mr Innoxell
- Mr Edw. Innoxell
- Mr Macl

Mr Vincent in the Chair

The Orders of last meeting were read approved of and confirmed

Order

That the sum of forty pounds be paid to John Hughes Matoron Dec^r of the agreement made with him the 18th Inst^s for the Stators work he having delivered a considerable quantity of Stators into the Church yard for that purpose (and a draught was made upon Mr Honeywood for that sum) and signed by Mess^{rs} John Vincent, Robt Macl, Jos Stanwick, Tho Gardner, John Turner and Edw. Innoxell

That the Plate Vestments and other furniture mentioned in the last Minutes belonging to the old Church be left in the custody of the Church Warden for the time being. That when be given to the Bricklayers of this town that the Syleing of the old Church is to be disposed of to the best bidder for present money the person that purchases is to take it by the square as it now is, he taking off the gyles and carrying them away at his own expence and that they may give in their proposal to the Trustees on wednesday next at four o'clock at Mr Cranfields at the lower flask

Upon receiving of ground staid cut for the foundation of a new Church

Agreed that the foundation be set three feet more towards the East & two feet more towards the North upon parallel lines

Rejourned to wednesday next at 4 o'clock

John Turner
Langhorn Warren
Edw. Innoxell
John Vincent
Tho Gardner
Robt Macl
Jos Stanwick
Howard Howard
William Innoxell

At a meeting of y^e Trustees for building a new Church the 21. Ap^r 1745 at Mr Cranfields

PRESENT

- Mr Vincent
- Mr Macl
- Mr Westfield
- Mr Padmore
- Mr Vincent in the Chair
- Mr Warren
- Mr W^m Innoxell
- Mr Edm Innoxell
- Mr Howard

The Minutes of last meeting were Read approv'd of & confirm'd

Agreed with Mr Blancy for the tyles upon the old Church for five shillings a square he taking them away at his own Expence to be measured by Mr Sanderson

vide 57

Order

That the Lead be taken off the old Church and carried to the Workhouse.

That the Galleries be continu'd on the North side of the Chapel the additional part to be for the use of the Trustees & the whole to be set up at their charge.

That Mr Sanderson give notice to the Masons to give in proposals for the masons work on monday the 6th of may next

Adjourn'd to Saturday next four o'clock (to proceed on Bumps at five) to settle the pew room at the Chapel

- John Vincent
- William Innoxell
- Robt Macl
- Langhorn Warren
- Edm Innoxell
- John Padmore
- Gerard Howard

At a meeting of the Trustees for building a new Church the 27 April 1745 at Mr Cranfields

PRESENT

- Mr Vincent
- Mr Macl
- Mr Warren
- Mr Turner
- Mr Stanwix
- Mr Gardner
- Mr W^m Innoxell

Mr Vincent in the Chair

The Minutes of last meeting were Read approv'd of and confirm'd

Order

That Mr Sanderson provide and use what sort of Oak Sills he judges necessary in order to tie in & bind together the old Materials that come from the old Church

Use to cover what new Planking or Oak Timber (if wanted) in order to secure the foundation of the Steple or any other part of the foundation of the intended new Church in case the Ground should not be found of equal firmness. But is not to exceed the sum of ten pounds

That Mr Stanwix be desired to apply to the Court of Chancery to obtain an Order for the Money given by St Williams Langhorn towards building a new Church at Hampstead

That the Bells in the Steple of the old Church be taken down & that one of them be placed in the most convenient part of the Church Yard to be tol'd upon all funeral Occasions and on Sundays half an hour before morning and Evening Service and the other two to be carried to y^e Workhouse

Adjourn'd to Thursday morning an o'clock in Order to appoint a day for the beginning the foundation of the new Church

- John Vincent
- Langhorn Warren
- Robt Macl
- Mr Gardner
- William Innoxell
- John Turner

A meeting of the Trustees for building a new Church y^d
May 1745

Present

- Mr Vincent
- Mr Macl
- Mr Padmore
- Mr Wm Inosell
- Mr Edw Inosell
- Mr Warren

It appearing Upon viewing the old Church that the Walls were not taken down and therefore the old Materials not ready to be thro in the new foundation

Agreed that the ~~foundation~~ beginning the foundation of the new Church be deferred till Monday next

Mr Sanderson acquainted the Trustees that he had measured the walls of the old Church and had computed the Expence of taking them down and clearing the stuff to be fit for use at 7^d 6^d per Rod which amount to the sum of ten Guineas

Agreed that The Workmen be Employed and upon his performing the Work and taking proper care of the old Stone Work to the full taking of Mr Sanderson and the Trustees he be paid ten Guineas

Adjourn'd to Monday morning ten o'clock to meet at Mr Cranfords at the lower steeple in Order to proceed to the Church Yard to see the beginning of the foundation for the new Church

- John Vincent
- Rob Macl
- Langhorn Warren, J.
- William Inosell
- Edw Inosell
- John Padmore

A meeting of the Trustees for building a new Church
May y^d 6 1745 at Mr Cranfords

Present

- Mr Vincent
- Mr Warren
- Mr Gardner
- Mr Macl
- Mr Padmore
- Mr William Inosell
- Mr Edward Inosell
- Mr Butler
- Mr Davis

Ch Wardens

Mr Vincent in the Chair

The Minutes of the two last meetings of the 27th April & the 2^d of May were read approved of and Confirmed

And then proceeded to the Church Yard and saw the foundation of the new Church begun

Order'd

That Mr Vincent be desired to advance one Guinea to be disposed of by Mr Sanderson to the several Workmen and Labourers that were present on the above occasion

And it being the unanimous Opinion that the Expence occasion'd by this extraordinary meeting should be paid out the Trust Money Mr Vincent is desired to advance the same being two pounds sixteen Shillings

Executed the Articles between the Trustees and Mr John Lee for the Bricklayers Work

The proposals for the Masons Work which was to be rece'd this Day not being ready

Agreed that they be Received on Monday the 20th Instant

Mr Sanderson Reported that the tyling of the Old Church upon Measurement amounted to thirty six Squares and forty feet sold to Mr Blany at 3^d per Square which amounts to nine pounds two Shillings

Order'd

7201
30

Ordered That Mr Blaug do pay to Mr Vincent (for the use of the Trustees) the sum of nine pence for the old Syles the forty feet being allowed him for some damage which happened by lead falling from the Steple

Vote 70

Adjourn'd to Friday next to meet in the Church Yard at three o'clock to view the Works

- John Vincent
- Robt Wall
- Edw Snorell
- William Snorell
- Jamoz Warrener
- Mr Vincent
- Edw Buller
- John Tadmors
- Robt Davis

Act a meeting of the Trustees for building a new Church May: 20 1745 at Mr Cranfields

PRESSENT

- ✓ Mr Vincent
- ✓ Mr Turner
- ✓ Mr Warren
- ✓ Mr William Snorell
- ✓ Mr Seal
- ✓ Mr Edward Snorell
- ✓ Mr Gairnor

Mr Vincent in the Chair

The Minutes of last meeting were Read Approved of & Confirmed

The Several Persons following delivered in their Proposals for the Masons Work

Mr John Dwall propos'd for performing of several Works agreeable to y ^e Plan refer'd to so high as y ^e Mark A ^o B for	520-0-0
And above the Letter B for	360-0-0
Mr Townsend propos'd doing the same so high as Mark A ^o B for	495-0-0
And for above the Letter B	320-0-0
Mr Oliver propos'd doing the same so high as the Mark A ^o B for	463-0-0
And for above the Letter B	325-0-0
And being call'd in a second time	
Mr Dwall propos'd for under B	510-0-0
And above B	360-0-0
Mr Townsine for under B	495-0-0
And above B	320-0-0
Mr Oliver for under B	463-0-0
And above B	320-0-0

Also

62
 Mr. Norall proposed to deduct
 for what old Gravestones or others ^{that} shall
 be used in paving the Church ----- 6¹/₂ p^t foot
 Mr. Townsend ----- 6¹/₂ p^t foot
 Mr. Oliver ----- 7¹/₂ p^t foot

It was agreed that Mr. Oliver should be employed
 in the Masons Work

Whereas it having been found that a great Sum^m
 of Lammell Bricks have been brought upon
 the premises to be used in carrying up the Church

Resolved That Mr. Leo be Crov'd to attend the next
 meeting on Wednesday next at 1 o'clock to give full
 satisfaction that such Bricks shall be immediately
 removed and that he be strictly required to have a
 punctual regard to his contract

Adjourn'd to Wednesday next at
 1 o'clock to meet in the Church Yard to view of Works

John Vincent
 Robt. Wall
 John Turner
 Edw: Foxell
 Layborn Warreke
 Wm. Grew
 William Grover

63
 At a Meeting of the Trustees on Wednesday the 22^d Day
 May 1745 at Mr. Cranfords at the lower Black

Present

✓ Mr. Vincent
 ✓ Mr. Wall
 ✓ Mr. Howard

Then View'd the Works at the Church & Chapel

Adjourn'd to Wednesday next at 2^d to peruse the
 Articles of agreement with the several Workmen
 in order to their being executed

John Vincent
 Robt. Wall
 Gerard Howard

Wednesday 29 May 1745

At a meeting of the Trustees at Mr Cranfords at the lower flask

Present

Mr Vincent Mr Mann
Mr Macl

The Carpenters Articles of Agreement was read over the Surveyor Mr Sanderson being present

Mr Sanderson advised that a Plinth of Stone at the feet of the Stuple was proper and necessary to complete the Ornament thereof - And which having been omitted in the Proposal for the Masons work

Mr Oliver then brought in a proposal to do the same for seven Pounds

The Trustees present agreeing in opinion with Mr Sanderson And that there should be no obstruction to the carrying on the building. Mr Oliver immediately to prepare the same

Adjourn'd to Monday 3 June to proceed in perusing and Examining the Articles in order to be Executed by the several Workmen

John Vincent
Robt Macl
Langhorn Warreker.

Monday June 3 1745

At a meeting of the Trustees at Mr Cranfords at the lower flask

Present

Mr Vincent Mr Macl
Mr Turner Mr Butler Ch Warden
Mr Edw Innesell

The Severall Minutes of y^e 20th 22th & 27th May were Read approv'd & confirm'd

Order

That Mr Vincent be desired to pay Mr Maclrat late Clerk to the Chapell ten Shillings 6 for his officiating after Lady Day

The Articles for the Masons, Smiths, & Plasterers work were Read over & Examined

Mr Gouling having propos'd to paint the whole front of the new erected Galleries at the Chapell & all the Sits that supports the same twice over for thirty Shillings

Order

That He at a proper time do the same

It having appear'd by the Plan for the new Church that there is no Light design'd at the west End but from a Circular Window over the door

Order

That the Surveyor do consider of a better & more regular Light against west meeting

Adjourn'd to Monday 10th Ins' 3 o'clock to meet at Mr Silthorps at the Kingsarms & Order'd that the Carpenters & Masons have notice to attend there to execute their agreements

John Vincent
John Turner
Robt Macl
Edw Innesell
Edw Butler

At a Meeting of the Trustees on Monday the June 10 1745 at M^r Sillthorps at the Kingsarms

Present

- ✓ M^r Vincent
- ✓ M^r Macl
- ✓ M^r Padmore

Agreeable to last Minutes, M^r Sanderson attended with a new design for the West front whereupon He was Orderd to bring an estimate at next meeting of the difference extraordinary in expence from the design that has been agreed upon

Adjourn'd to Monday 17 June to meet at 3 o'clock at M^r Sillthorps in order to execute the Masons, Carpenters, & Smiths Articles

John Vincent
 Rob^t Macl
 John Padmore

At a Meeting of the Trustees on Monday the 17 June 1745 at M^r Sillthorps at the Kingsarms

Present

- ✓ M^r Vincent
- ✓ M^r Warren
- ✓ M^r Fox Snarell
- ✓ M^r Macl
- ✓ M^r Butler
- ✓ M^r Turner

The Minutes of 3 & 10th of June were Read approved & Confirmed

M^r Sanderson attended, agreeable to the last minutes relating to the West front with an Estimate of an Alteration which was refer'd to next meeting

M^r Dowbiggin & Spira attended & Executed their Articles for the duty performing the Carpenters & Taypers Work

Adjourn'd to Monday 24th to meet at M^r Sillthorps at 3 o'clock in Order to Execute the Masons and Smiths agreements and to Consider of the Alteration of the West front

John Turner
 Edw: Snarell
 John Vincent
 Langhorn Warrdr.
 Rob^t Macl
 Edw: Butler

Monday 21 June 1745

At a meeting of the Trustees

Present

- ✓ Mr Vincent
- ✓ Mr Padmore
- ✓ Mr Gardner
- ✓ Mr Mael
- ✓ Mr Warren
- ✓ Mr Turner

The Minutes of last meeting were Read approv'd & confirm'd

Mr Sanderson having certified that the Bricklayers work already done by Mr Lee amounts to two Hundred & Sixty Coums Exclusive of all Extra Work Whereupon a Draught was made upon Mr Mouncey for One Hundred & Seventy four Coums as being three fifths of the said sum agreeable to the Article made with the said Mr Lee who then gave a Receipt accordingly

Mr Barnwell attended & Executed His Article for the only performing the Smiths Work

The Design for altering the West front and the expense of the Expence was produced by the Surveyor & appeared to be 5 more than the Design which had been agreed upon

Resolved

That the Alteration be made & Executed from this new Design as far as relates to the Scer Windows and Recipus &c

Adjourn'd to Monday the 1st July to meet at Mr Sutherps at 4 o'clock to view the Works & to Execute the Masons Article

- John Vincent
- Langhorn Warren
- John Turner
- John Padmore
- Robt Mael

Monday 1 July 1745

At a meeting of the Trustees

Present

- ✓ Mr Vincent
- ✓ Mr Mael
- Mr Oliver not being able to attend to Execute His Article of Agreement
- And no other Trustees attending

Adjourn'd to Monday 8th July for the business appoint'd for this Day

- John Vincent
- Robt Mael

Monday 8 July 1745

At a meeting of the Trustees

Present

- ✓ Mr Vincent
- ✓ Mr Warren
- ✓ Mr Turner
- ✓ Mr Mael
- ✓ Mr Padmore
- ✓ Mr Butler Ch Warden

The Minutes of 21 June were Read approv'd & confirm'd

Mr Oliver being Engag'd upon Extraordinary Business could not attend

Adjourn'd to Monday 15th July at four o'clock to view the Works and Execute the Masons Article

To meet at Mr Sutherps

- John Vincent
- Robt Mael
- Langhorn Warren
- John Padmore
- John Turner
- Edw. Butler

26 Extra

Monday 15 July 1745

At a meeting of the Trustees

Present

- Mr Vincent
- Mr Padmore
- Mr Edw Snorell
- Mr Macl
- Mr Butler
- Ch Warren

The Minutes of y^e 5th and 8th Instant were Read

Mr Sanders Olover attended and Executed His Article for the duly performing the Masons Work

Mr Vincent reported that he had rec^d this Day of Mr Blancy nine pounds for the Tiles of the old Church - according to the Order made the 6th of May last

Adjourn'd to monday next 4 o'clock to View the Works & to Examine Tho^s Moulsons Acc^t relating to the diggin the foundation and levelling the Ground In and about the new Church

To meet at Mr Tibthorps

- John Vincent
- Rob^t Macl
- John Padmore
- Edw Snorell
- Edw^d Butler

Monday 22 July 1745

At a meeting of the Trustees

Present

- Mr Vincent
- Mr Macl
- Mr Gardner
- Mr Padmore
- Mr Warren

Thomas Moulsons Account was examined and his Contract Work appears Measured & Signed by

Mr Sanderson the Lawyer	5	0
for Digging the foundation 860 Y ^{ds} at 5 1/2	19	14 2
filling in and Ramming - 445 Y ^{ds} - 3	5	11 3
and for moving 261 Corps at 1 st agreement	4	7 0
and for putting down y ^e old Church Paym ^t	10	10 0
and Six Bills for Days Work	24	7 1
and further allow'd to Mr Moulson for his attendance & assisting to move the Corps more decently	2	2 0
	<u>66</u>	<u>11 6</u>

Order

That a Draft be made to Tho^s Moulson or Order on Mr Honeywell for the Sum of Sixty Six Pounds & Eleven Shillings and Sixpence to discharge the above Acc^t and the same was then accordingly done

Adjourn'd to Monday the 29th Ins^t four o'clock to meet at Mr Tibthorps in Order to View the Works and to Examine Mr Lic the Bricklayers bill for Extra Work in the foundation &c^t

- John Vincent
- Rob^t Macl
- Mr Gardner
- John Padmore
- Langhorn Warren

There being no meeting on Monday 29. The Minutes of Monday the 22 July were Read approved & Confirmed

Saturday 3. Aug^r 1745
At a meeting of the Trustees

Present

- Mr Vincent
- Mr Cadmore
- Mr Stanwix
- Mr Turner
- Mr W^m Innesell
- Mr Gardner
- Mr Mabel

Mr Lees Bill was then produc'd for Work done in Extra Depth more than in Contract in the foundation of the Walls & Piers

13th 138 feet Reduced Brick Work at 32/6 Rods } 35:2:5

And 176 feet Reduced new Brick Work in 1st exclusive of the Levell of one foot in height all Round the building } 33:17:9
at 6:0:0 1st Red } 69:0:2

The said Account appearing to be measured & signed by Mr Anderson the Surveyor

Order'd

That a Draft be made on Mr Honeywood to Mr J^r Lee for the Sum of Sixty Nine Pounds to discharge the said Account and the same was then accordingly done

Mr Anderson not attending to assist in settling the Carpenters Bill

Order'd

That a Draft be made to Messrs Dowlbiggin & Spire on Mr Honeywood for Sixty Pounds in part of their Bills for pulling down the old Church and Work done in the Chappel

Adjourn'd to Saturday the 10. Aug^r to meet at

Mr Sillhoops in Order to view the Works and to Adjust & pay the Part of the Carpenters Bills for Work done at the Chappel and pulling down the old Church &c

And also

Aug^r 3rd Continued

And also to give Directions in what manner the Galleries shall be pend

- William Vincent
- John Turner
- Rob^t Mabel
- Mr Gardner
- Mr Stanwix

Saturday 10th August 1745
At a meeting of the Trustees

Present

- Mr Vincent
- Mr Mabel

Adjourn'd to Saturday 21st Ins^t to view the Works and Materials

Saturday 21st Ins^t 1745

At a meeting of the Trustees

Present

- Mr Vincent
- Mr Mabel
- Mr Stanwix

Adjourn'd to Saturday 31st Ins^t to view the Works and Materials and to Examine the Scantlings of the Carpenters and the Dimentions of the Masons Works

Saturday 31st Aug^r 1745

At a meeting of the Trustees

Present

- Mr Vincent
- Mr Mabel
- Mr Stanwix
- Mr Warren

View'd the Works (and Materials) and Examined the Scantlings of Carpenters, and the Dimentions of the Masons Works

Adjourn'd to Monday the 9th of Sep^r to meet at Mr Sillhoops at 4 o'clock To view the Works and Materials and to Execute the Plasterers and Platers Articles and Consider of some additional Stone Work necessary to be done to the People.

John Vincent

Monday 9 Sep 1725
At a Meeting of the Trustees
Present

Mr Vincent Mr Turner
Mr Tanner Mr Mach
Mr Butler & Mr Warden

The Minutes of the 3 of August were Read approved
& Confirmed Mr Vanderson the Surveyer having Certified
That Mr Lee the Bricklayers Contract Work will
amount to not less than Six hundred & Twenty five
Pounds

Order That Mr Lee have a Draught on
Mr Honeywood for Two Hundred Pounds which
with 54 L paid him the 21 June makes three-fifths
of the said Work done

Mr Vanderson having also Certified that
Mr Olivers Contract Work will amount to not
less than One hundred & Sixty Seven Pounds

Order That Mr Olivers have a Draught on
Mr Honeywood for One Hundred Pounds as three-fifths
of the said Contract Work done
Which Two Draughts were then accordingly made

Mr Vanderson advised that four Cornices of
Stone is necessary at the Angles of the Tower ^{within the Church} as a
proper Stiffning; and to answer the weight of the black
cornice in the front

Order That Mr Oliver do provide the Same and
be paid the Sum of £2.18.9 as Extra Work agreeable
to his proposal for the Same

Sept 9th Continued

The Roof of the Chappell wanting some repairs
Mr Vincent & Mach are desired to Order such repairs to be done
as shall appear necessary

Adjourned to Monday 16 Septem^r to meet at
Mr Tibbiths at 4 of Clock in Order to view the Works
& Materials and to Execute the Plasterers, Staters and
Plumbers Contracts

John Turner

John Vincent

Rob^t Mach

Edw^d Butler

Mr. Gant

Monday 16 Sep 1745

At a meeting of the Trustees

Present

- Mr Vincent
- Mr Warren
- Mr Turner
- Mr W^m Ince
- Mr Macl
- Mr Butler Ch Warden

The Minutes of last meeting were approved and confirmed

Mr Sanderson being of Opinion that Mr Barnett the Smith be paid One Hundred Pounds in part of his Contract Work.

Order

That We have a Draught on Mr Honeywood for the same.

Mr Sanderson being also of Opinion that Mess^{rs} Dowbiggin & Spier be paid One Hundred Pounds in part of their Contract Work prepared

Order

That they have a Draught on Mr Honeywood for the same.

Order

Use that Mess^{rs} Dowbiggin & Spier have a draught on Mr Honeywood for twenty one Pounds which with 60 £ paid them the 3 August is together in full for their Bills for their several works done at the Chapell pulling down y^e Church Erecting a Belfrey and hanging a Bell &c.

The said three Draughts were accordingly made

Mr Hughs the Slater attended with His Security & signed His Contract

We then proposed to keep the Slating in good repair from the time its finish^d at Ten Shillings a Year for thirty

Sep 16 Continued

for thirty Years which was agreed to & he then Obliged Himself & his Security in their Bond to perform the same

Adjourn'd to Saturday of 21 Ins^{ts} to meet at Mr Withers at 4 of Lock to View the Works & materials and to Examine the Plumbers and Plasterers Contracts and to Consider of applying to the Court of Chancery to obtain the money left by S^r W^m Langhorn towards rebuilding Stamps Church

- John Vincent
- John Turner
- Langhorn Warren
- Robt Mall
- William Snowell
- Edw Butler

7-8
Saturday Sep^r 21 1745

At a meeting of the Trustees

Present

M^r Vincent M^r Warren
M^r Turner M^r Maul
M^r Stanwix

The Minutes of last Meeting were Read approved and Confirmed

In pursuance of the General Notice given to Consider of applying to the Court of Chancery to obtain the Money left by S^r W^m Langhorn towards rebuilding M^r Comptons Church

Ordered

That a Petition be preferred to the said Court praying that the Money standing in the South Sea Company's Books & the Money arising by the several Dividends now in the Bank of England be paid to the Rev^d M^r Langhorn Warren Minister of this Parish as being Administrator of his Father the late M^r Rob^t Warren who was the Sole Executor of S^r W^m Langhorn & Trustee for this & other purposes in order to be applied towards the Rebuilding M^r Comptons Church pursuant to the Will of the said S^r W^m Langhorn

And that M^r Stanwix do proceed accordingly

The Plumber and Plasterer not attending

Adjourned to Saturday 28th Sep^r 1745 of clock to meet at M^r Sibthorps to execute their Contracts

And to view the Works & Materials

John Vincent

W^m Stanwix

Rob^t Maul

John Turner
Langhorn Warren &c

7-9
Saturday 28th Sep^r 1745

At a meeting of the Trustees

Present

M^r Vincent M^r Edw^d Snorell
M^r Maul M^r Gardner
M^r Stanwix

The Minutes of last Meeting were read approved and Confirmed

Ordered

That the Clerk do give notice to the Carpenter, Mason, Bricklayer, and Plumber, to attend the next meeting

Adjourned to Monday the 7th of October to meet at M^r Sibthorps at three o'clock to consult with the Surveyor and the several Workmen who are appointed to attend this meeting in order to forward their proceedings the reason being far advanced

John Vincent

Rob^t Maul

Edw^d Snorell

M^r Gardner

W^m Stanwix

Monday Oct^r 7th 1713

At a Meeting of the Trustees

Present

M^r Vincent & M^r W^m Inceel
M^r Macl & M^r Edw^d Inceel
M^r Turner & M^r Butler Ch. Warden

The Minutes of last meeting were read
approved and Confirmed

M^r Sanderson the Surveyor being
Engaged could not attend therefore part of
the Business proposed is deferred to the next meeting
Examine of 100 of rents for the Pews at
the Chapel due at Michaelmas last

Ordered That M^r Armstrong do proceed to
Collect the same

Adjourned to Monday the 14th Inst to
meet at M^r Sibthorps at three o'clock

To consider with the Surveyor what is
necessary to be done & how much further it is
proper to proceed in the Work this season

John Vincent
Rob^t Macl
John Turner
Edw^d Inceel
Edw^d Butler
William Inceel

Monday 14 Oct^r 1713

At a meeting of the Trustees

Present

M^r Vincent M^r Padmore
M^r Macl M^r Gardner

M^r Sanderson the Surveyor attended but there being
but four Trustees present

Adjourned to Saturday the 17th Inst to meet at
M^r Sibthorps at three o'clock to provide upon the Business
appointed the last meeting

Saturday 19 Oct 1745

At a meeting of the Trustees

Present

Mr Vincent Mr Cadmore
Mr Mannix Mr Mael
Mr Turner

The Minutes of the meeting of 17th Oct were read approved & confirmed

Mr Sanderson attended & gave his Opinion that no more brick work be done this season than what is necessary to complete the East & West End for the Roof to Butt against in order for covering in the Church

Excepting backing in the Stone Sides all Cap of the Tower

And that if Sandpitt Walls should be entirely left alone this season

And that the Mason, Carpenter, Smith, Plumber & Glazier should proceed as fast as possible in the covering & enclosing the Church to which the Trustees present agreed

Mr Ems the Clerk brought in his Bill & was then Examined amounting to Forty Pounds Order a Draft be made upon Mr Henrywood for the same

Adjourned to Saturday 2nd Novemb^r to meet at Mr Salthorps at 2 o'clock in afternoon to view the Works

John Vincent
J^r Mannix
John Turner
Robt Mael

Saturday 2nd November 1745
At a meeting of the Trustees &c.

Present

Mr Vincent Mr Cadmore
Mr Mael Mr Turner

Adjourned to Saturday 9th November to meet at Mr Salthorps at three o'clock to view the Works and Consider with the Surveyor what is necessary to be done towards covering in of Church

Saturday 9th November 1745
At a meeting of the Trustees

Present

Mr Vincent Mr Turner
Mr Mannix Mr Edw. Innesell
Mr Mael

The Minutes of the meeting of the 19th Oct were read Approved & Confirmed except that relating to a Carpet wall which was referred to further consideration & it was ordered that a draught be made upon Mr Henrywood for fifty Pounds payable to Mr Sanderson Surveyor on Dec^r

Adjourned to Monday next 11th Nov 1745 to meet at Mr Salthorps at 3 o'clock to consider of the Terms ~~proposed~~ proposed by the Plumber

John Vincent
Robt Mael
John Turner
J^r Mannix
Edward Innesell